

COMMISSIONING INSPECTION REQUEST (CIR)

MIDFIELD TERMINAL BUILDING, ABU DHABI INTERNATIONAL AIRPORT

SECTION A - CIR

ATP REFERENCE :

ATP-44005

*Please attach ATP Cover Sheet Scanned after each ATP Stage

ATP STAGE 01 :

27/07/2017 00:00

**ATP Stage 01 Date from the first ATP

ATP STAGE 03 :

14/04/2019 00:00

ATP STAGE 02 :

27/07/2017 00:00

ATP STAGE 04 :

14/04/2019 00:00

**ATP Stage 04 Date from the last ATP

CIR NUMBER :

COM-CIR-0401-M-02183

TO :

CXA - Core Emirates

REV :

LOCATION :

05-CSP

LEVEL :

L0.0

LOCATION DETAIL :

CSP/L0.0/0533/PUMP ROOM

SUBSECTOR ZONE

5.33C

DISCIPLINE :

MECHANICAL

SUB-DISCIPLINE :

SYSTEM :

HVAC SYSTEM

SUB SYSTEM :

Chilled Water Pumps

SUB SYSTEM REF :

CHWP-CS-L0.0-001 (PUMP-01)

EQUIPMENT REF :

CHWP-CS-L0.0-001 (PUMP-01)

TGC CMS REFERENCE:

CMS REFERENCE :

COM-0401-PCE-PR-0013

DESCRIPTION :

TAB CHILLED WATER PUMP - CHWP-CS-L0.0-001 (PUMP-01)

SUBCON ENGINEER: Carlos Clemente

SUBCONTRACTOR : PCEJV

ORIGINATOR : Carlos Clemente

UNIQUE ID : 00971 -8807

SECTION B - CONTRACTOR

CONFIRMATION OF COMPLETED ATP PROCESS SATGE 4 SIGN-OFF :

NOTE : IF NO, RECORD REASON FOR PROGRESSING TO CIR WITHOUT ATP SIGN-OFF

CONTRACTOR COM-ENGINEER :

Ahmed Mamdouh

OPERATION AND MAINTENANCE MANUAL REFERENCE :

DISCIPLINE :

MECH : ELEC : ELV : PH : FLS :
SAS : BHS / HBSS : LET : PBB : PBSS :

SECTION C - HOUSE OF EXPERTISE (HOE)



HOE ASSIGNED :

HOE WITNESS :

HOE WITNESS DATE :

HOE COMMENTS :

HOE NAME :

HOE STATUS CODE :

HOE APPROVED DATE :

SECTION C - CONSULTANT

CONSULTANT ASSIGNED :

CONSULTANT WITNESS DATE :

CONSULTANT WITNESS :

CONSULTANT COMMENTS :

CONSULTANT NAME :

CONSULTANT STATUS CODE :

SIGNOFF DATE :

ENGINEER WITNESS :

ENGINEER WITNESS DATE :

ENGINEER COMMENTS :

ENGINEER NAME :

ENGINEER STATUS CODE :

STATUS CODE DATE :

CXA WITNESS :

CXA WITNESS DATE :

CXA COMMENTS :

CXA NAME :

FINAL STATUS CODE :

SIGNOFF DATE :

COMMENTS FROM CXA, CONSULTANT, HOE DOES NOT RELIEVE THE CONTRACTOR OF ITS RESPONSIBILITIES UNDER THE CONTRACT

Attached Files

| Filename | Upload No. | Uploaded By | Element Name |
|----------------------------|------------|-----------------|--------------|
| • COM-CIR-0401-M-02183.pdf | 1 | Carlos Clemente | |

| Section A Atp Reference | Section A Atp Stage 01 Date | Section A Atp Stage 02 Date | Section A Atp Stage 03 Date | Section A Atp Stage 04 Date | Section A Cir Number | Section A Rev | Section A Date Observed |
|-------------------------|-----------------------------|-----------------------------|-----------------------------|-----------------------------|----------------------|---------------|-------------------------|
| ATP-44005 | 27/07/2017 00:00 | 27/07/2017 00:00 | 14/04/2019 00:00 | 14/04/2019 00:00 | COM-CIR-0401-M-02183 | | 24/04/2019 09:00 |

| Section A To | Section A Subsector Zone | Section A Location | Section A Location Detail | Section A Level | Section A Discipline | Section A Sub Discipline | Section A System |
|---------------------|--------------------------|--------------------|---------------------------|-----------------|----------------------|--------------------------|------------------|
| CXA - Core Emirates | 5.33C | 05-CSP | CSP/L0.0/0533/PUMP ROOM | L0.0 | MECHANICAL | | HVAC SYSTEM |

| Section A Subsystem | Section A Subsystem Reference | Section A Cms Reference | Section A Equipment Reference | Section A Description | Section A Subcontractor Engineer | Section A Subcontractor | Section A Originator |
|---------------------|-------------------------------|-------------------------|-------------------------------|---|----------------------------------|-------------------------|----------------------|
| Chilled Water Pumps | CHWP-CS-L0.0-001 (PUMP-01) | COM-0401-PCE-PR-0013 | CHWP-CS-L0.0-001 (PUMP-01) | TAB CHILLED WATER PUMP - CHWP-CS-L0.0-001 (PUMP-01) | Carlos Clemente | PCEJV | Carlos Clemente |

| Section A Unique Id | Section B Atp Process Stage 4 Completed | Section B Atp Process Stage 4 Not Completed Reason | Section B Tcajv Com Engineer | Section B O And M Reference | Section C Discipline Mech | Section C Discipline Elec | Section C Discipline Elv |
|---------------------|---|--|------------------------------|-----------------------------|---------------------------|---------------------------|--------------------------|
| 00971 -8807 | | | Ahmed Mamdouh | | No | No | No |

| Section C Discipline Sas | Section C Discipline Ph | Section C Discipline Bhs Hbss | Section C Discipline Fls | Section C Discipline Let | Section C Discipline Pbb | Section C Discipline Pbss | Section C Hoe Assigned |
|--------------------------|-------------------------|-------------------------------|--------------------------|--------------------------|--------------------------|---------------------------|------------------------|
| No | No | No | No | No | No | No | |

| Section C Hoe Witness | Section C Hoe Witness Date | Section C Hoe Engineer | Section C Hoe Comments | Section C Hoe Status Code | Section C Hoe Status Code Date | Section C Consultant Assigned | Section C Consultant Witness |
|-----------------------|----------------------------|------------------------|------------------------|---------------------------|--------------------------------|-------------------------------|------------------------------|
| | | | | | | | |

| Section C Consultant Witness Date | Section C Consultant Comments | Section C Consultant Name | Section C Consultant Status Code | Section C Consultant Status Code Date | Section C Engineer Witness | Section C Engineer Witness Date | Section C Engineer Comments |
|-----------------------------------|-------------------------------|---------------------------|----------------------------------|---------------------------------------|----------------------------|---------------------------------|-----------------------------|
| | | | | | | | |



| Section C Engineer Name | Section C Engineer Status Code | Section C Engineer Status Code Date | Section C Cxa Witness | Section C Cxa Witness Date | Section C Cxa Engineer | Section C Cxa Comments | Section C Cxa Status Code |
|-------------------------|--------------------------------|-------------------------------------|-----------------------|----------------------------|------------------------|------------------------|---------------------------|
| | | | | | Jhun-Rio Tipan | | 1-No Exception Taken |

| Section C Final Status Code Date | Tgc Cms Reference |
|----------------------------------|-------------------|
| 08/06/2022 13:15 | |

Review Status

History

| | |
|---|---|
| RS05 - CIR Review Complete - CODE1 | Reviewed By Jhun-Rio Tipan at Wednesday 08 June 2022 10:15 AM |
| Comments: | |
| RS05 - CIR Review Complete - CODE2 | Reviewed By Vidura Baddegama at Tuesday 02 July 2019 01:17 PM |
| Comments: Please see comments in CIR comments data base. | |
| RS02 - Submitted to CxA | Reviewed By Ahmed Mamdouh at Tuesday 23 April 2019 12:46 PM |
| Comments: | |
| RS01 - Submitted to TCAJV | Reviewed By Carlos Clemente at Tuesday 23 April 2019 07:41 AM |
| Comments: | |
| RS00 - CIR Draft | Reviewed By Carlos Clemente at Tuesday 23 April 2019 07:41 AM |
| Comments: | |

| | | | |
|--|--|--------------------------------------|--|
| MIDFIELD TERMINAL AUTHORITY TO PROCEED CERTIFICATE | | ATP CEM-001 |   |
| SYSTEM: <i>CHWP-CS-L0.0-001</i> | | CMS REF: <i>COM-0401-PCE-PR-0013</i> | |
| AREA: <i>CSP/L0.0/0533/Pump Room</i> | | ZONE: <i>CSP, L0.0, Sector 5.33C</i> | |
| TYPE OF TEST: <i>TAB Chilled Water Pump - 1</i> <i>Pump</i> | | SEQUENTIAL TEST NO: | |
| ATP - 44005 | This form records the ATP process for the system/element defined | | |

| ATP 1 | Identifies that all of the pre-requisites are met and the system/items are ready to test | Organisation | Name | Signature | Date |
|-------|--|----------------|------------------------|--------------------|-----------------|
| | | Contractor | <i>CARLOS CLEMENTE</i> | <i>[Signature]</i> | <i>27/07/17</i> |
| | | TCA-JV | <i>P. Haggan</i> | <i>[Signature]</i> | <i>27/07/17</i> |
| | | Core- Emirates | <i>P. Ribbens</i> | <i>[Signature]</i> | <i>30.07.17</i> |

| ATP 2 | Identifies that pre-commissioning is complete, approval to proceed with power on request and do start up checks | Organisation | Name | Signature | Date |
|-------|---|----------------|------------------------|--------------------|------------------|
| | | Contractor | <i>CARLOS CLEMENTE</i> | <i>[Signature]</i> | <i>27/07/17</i> |
| | | TCA-JV | <i>P. Haggan</i> | <i>[Signature]</i> | <i>27/07/17</i> |
| | | Core- Emirates | <i>P. Ribbens</i> | <i>[Signature]</i> | <i>30.07.17.</i> |

| ATP 3 | Energisation/ start up checks complete, approval to proceed with commissioning activities | Organisation | Name | Signature | Date |
|-------|---|----------------|------------------------|--------------------|-----------------|
| | | Contractor | <i>CARLOS CLEMENTE</i> | <i>[Signature]</i> | <i>04/04/19</i> |
| | | TCA-JV | <i>P. Haggan</i> | <i>[Signature]</i> | <i>04.04.19</i> |
| | | Core- Emirates | <i>P. Ribbens</i> | <i>[Signature]</i> | <i>14.04.19</i> |

| ATP 4 | Identifies that commissioning activities are complete, approval to proceed with CIR | Organisation | Name | Signature | Date |
|-------|---|----------------|------------------------|--------------------|-----------------|
| | | Contractor | <i>CARLOS CLEMENTE</i> | <i>[Signature]</i> | <i>04/04/19</i> |
| | | TCA-JV | <i>P. Haggan</i> | <i>[Signature]</i> | <i>04.04.19</i> |
| | | Core- Emirates | <i>P. Ribbens</i> | <i>[Signature]</i> | <i>14.04.19</i> |

Supporting Documentation Required

- WIR Reference Schedule
- Pre commissioning Check Sheets
- Approved Test Sheets

P. Ribbens

14 APR 2019

Calibration certificates
 Marked up drawings etc
 Other (please specify)

REVIEWED
 CORE EMIRATES

Pump Tested in Manual Mode Remark Test.


ATP-4 Comments Compliance Statement



PCEJV

| Project : Midfield Terminal Building, Abu Dhabi International Airport | | ATP No. | Date of CxA Sign | Response Submitted to : CxA | |
|---|--|---|------------------|--------------------------------|--------------------|
| | | 44005 | 14/04/19 | Date : | 17/04/19 |
| Subject(s) : | Comment By: | CxA | Paul Ribbens | Revision | Response by: PCEJV |
| TAB CHWP-CS-L0.0-001 (Pump-1) | Comment Date : | | 14/04/19 | 0 | Date : |
| | | Response | | | |
| Item No. | Comments | Remarks | | | |
| 1 | Pressure gauges to be recalibrated during final SOP witnessing | Noted | | | |
| 2 | Pump tested in manual mode only | Noted | | | |
| 3 | All copper capillary tubing on the pressure differential sensors on each pump to be changed on final witness of SOP, very poor condition with kinks in copper line. | Noted and will progress upon clearances prior room closure and room completion hand over. This will be verified the same by TCAJV / CxA site walk (snagging). | | | |
| 4 | Plant room under scaffolding for cable rectification and cladding works to start. Protection to pumps and equipment is recommended. | Noted | | | |
| 5 | Full plant room requires full deep clean, pump sets are extremely dirty dusty. | Noted | | | |
| 6 | Noise level to be done during final SOP demo and with all outstanding cladding complete with all scaffolding removed with all HVAC running in Auto. | Noted | | | |
| 7 | Future pump 11 main valves to be locked shut. Large dead leg, Maintenance work will need to be implicated to drain and maintain quality of water within the pipes header, Flow & return. | Noted | | | |
| 8 | All Main pump couplings require treatment from rust. | Noted: This will be checked periodically by the maintenance team | | | |
| 9 | Check that all Binder caps have been replaced on all Orifice measuring devices, located on the discharge lines of main pumps. | Noted and will progress upon clearances prior room closure and room completion hand over. This will be verified the same by TCAJV / CxA site walk (snagging). | | | |
| 10 | Ultra sonic meter Pump 7 not working during test, check during D2 witnessing or SOP. All Ultra sonic read outs to be commissioned and working during final Demo. | Comply | | | |




ATP-4 Comments Compliance Statement

PCEJV

| Project : Midfield Terminal Building, Abu Dhabi International Airport | | ATP No. | Date of CxA Sign | Response Submitted to : CxA | |
|---|---|---|------------------|--------------------------------|--------------------|
| | | 44005 | 14/04/19 | Date : | 17/04/19 |
| Subject(s) : TAB CHWP-CS-L0.0-001 (Pump-1) | | Comment By: CxA | Paul Ribbens | Revision | Response by: PCEJV |
| | | Comment Date : | 14/04/19 | 0 | Date : 17/04/19 |
| Item No. | Comments | Response | | | Remarks |
| 11 | Pump 4 leaking discharge gland from rubber joint, leaking through insulation, to be checked. | Noted and will be rectified | | | |
| 12 | ABB inverter drive control screen defected on pump 10, removed and changed from pump 8, unable to see parameter settings. | Noted and will be rectified | | | |
| 13 | Pump curve to confirm plotted results with 50Hz. Curve highlights higher flow than actual flow performance sheets. | Performance sheet was obtained through the orifice plate. Shut off head just to check the impeller size and flow rate with high pressure. See attached pump curve | | | |
| 14 | Pump-8 broken shaft investigation with LAB results to be issued from PCEJV. Pump 8 replaced with new shaft and coupling with new rubbers | Noted | | | |
| 15 | Pump 4, 8 & 9 are tripping during 50Hz tests. Full test will be carried out during SOP | Noted | | | |
| 16 | Pump Set Data Sheet - change suction discharge to Bar pressure and not meter head as per recorded on pump room pressure gauges. | Comply | | | |
| 17 | Temporary labels have been fitted on pump sets, and valves, final labels have yet to be fitted to all pumps. Pipe work labeling including ID with flow and return headers will be implicated during final cladding and with labeling. All valves to be ID for system A & B flow and return and from which pump. | Noted : Permanent identification tags and labeling will progress upon clearances prior to room closure and room completion hand over. | | | |
| 18 | Plant room schematics to be fitted on final handover of plant room, this will highlight all valves and equipment within the plant room for easy maintenance for equipment ID/location. When will this be done and has the schematic and labels been finalized. | Noted: This will be completed prior to room closure and room completion hand over. | | | |
| Notes: | |  | | Response By: Carlos Clemente | Date: 17/04/19 |
| | | | | Signed | |
| | | | | Date | |

| | | | |
|--|---|--|-------------------------|
| CxA ATP Comments Sheet – ATP-4 Sign off | |   | |
| CIR Number : | CIR not raised yet. Comments only for ATP pack. | CIR Revision : | N/A |
| ATP Number : | 44005 Pump 1 | | |
| System : | Chilled Water Pump Numbers 1 to 10 | Building : | MTB Main CHW Plant Room |

| | |
|-----|--|
| 1. | Pressure gauges to be recalibrated during final SOP witnessing. |
| 2. | Pumps tested in Manual mode only. |
| 3. | All copper capillary tubing on the pressure differential sensors on each pump to be changed on final witness of SOP, very poor condition with kinks in copper line. |
| 4. | Plant room under scaffolding for cable rectification and cladding works to start. Protection to pumps and equipment is recommended. |
| 5. | Full plant room requires full deep clean, pump sets are extremely dirty dusty. |
| 6. | Noise levels to be done during final SOP demo and with all outstanding cladding complete with all scaffolding removed with all HVAC running in Auto. |
| 7. | Future pump 11 main valves to be locked shut. Large dead leg, Maintenance work will need to be implicated to drain and maintain quality of water within the pipes header, Flow & Return. |
| 8. | All Main pump couplings require treatment from rust. |
| 9. | Check that all Binder caps have been replaced on all Orifice measuring devices, located on the discharge lines of main pumps. |
| 10. | Ultra sonic meter Pump 7 not working during test, check during D2 witnessing or SOP. All Ultra sonic read outs to be commissioned and working during final Demo. |

| | | |
|---|--|---|
| Commented By : | | |
| Name | Signature | Date |
|  |  |  |

| | |
|-----|---|
| 11. | Pump 4 leaking discharge gland from rubber joint, leaking through insulation, to be checked. |
| 12. | ABB Inverter drive control screen defected on pump 10, removed and changed from pump 8, Unable to see control parameters settings. |
| 13 | Pump curve to confirm plotted results with 50Hz. Curve highlights higher flow than actual flow performance sheets. |
| 14 | Pump 8 broken shaft investigation with LAB results to be issued from PCEJV. PUMP 8, replaced with NEW shaft and coupling with new rubbers. |
| 15. | Pumps 4, 8 & 9 are tripping during 50Hz test. Full tests will be carried out during SOP |
| 16. | Pump Set Data sheet – change suction discharge to Bar pressure and not meter head as per recorded on pump room pressure gauges. |
| 17. | Temporary labels have been fitted on pump sets, and valves, final labels have yet to be fitted to all pumps. Pipe work labeling including ID with flow and return headers will be implicated during final cladding and with labeling. All Valves to be ID for system A & B flow and return and from which pump. |
| 18. | Plant room schematics to be fitted on final handover of plant room, this will highlight all valves and equipment within the plant room from easy maintenance for equipment ID/location. When will this be done and has the schematic and labels been finalized. |

| | | |
|-----------------------|--|---|
| Commented By : | | |
| Name | Signature | Date |
| |  | P. Ribbens 14 APR 2019 |





SYSTEM ACCEPTANCE TEST REPORT

SATI

3.15

| | | | |
|-----------------|---|----------------|-------------------------------|
| Project | Midfield Terminal Building, Abu Dhabi International Airport | CIR No. | |
| Client | Abu Dhabi Airport Company | Date | 3-Apr-2019 |
| Location | CSP/L0.0/0553 - Pump Room <i>Pump -1</i> | Sheet | 1 Or Or Rev 1 31 |
| System | CHWP-CS-L0.0-001 | CP Ref. | COM-0401-PCE-PR-0025 |

Project Bodies

| | |
|--------------------------------|---------------------------|
| Owner | Abu Dhabi Airport Company |
| Construction Manager | AECOM |
| Commissioning Authority | Core Emirates |
| Main Contractor | TCAJV |
| Sub Contractor | PCEJV |
| TAB Subcontractor | AJB Hightech Ltd. |

TAB Firm Data

| | |
|-----------------------------|---|
| Name | AJB Hightech Ltd. |
| Address | Suite 1202, Tameem House, Tecom P.O. Box 66576, Dubai UAE |
| Certification Number | 17-10-08 |
| | Adam Muggleton |

AABC ACCEPTANCE

| AABC Certified Professional | |
|-----------------------------|----------------|
| Name | Adam Muggleton |
| Signature | |

For Rectification For Inspection Final

Certified Professional Signature Is Required Only For The Final Report.

| | Tested by: | PCEJV | TCAJV | Core Emirates | AECOM |
|------------------|--------------------|--------------------|--------------------|---------------|-------|
| Name | J.Dulay/R.Miguel | Carlos Clemente | <i>D. Dagan</i> | P. Ribbens | |
| Signature | <i>[Signature]</i> | <i>[Signature]</i> | <i>[Signature]</i> | | |
| Date | 1-Apr-19 | 1-Apr-19 | 04.04.19 | 14 APR 2019 | |



**COMMISSIONING RECORD SHEET**

C1

CERTIFICATION REPORT

3.15

| | | | | | |
|-------------------|---|-----------------------------|-----------------------|-----------------|-----|
| Project | Midfield Terminal Building, Abu Dhabi International Airport | Sheet ref. | Package Mechanical | Building | CSP |
| Client | Abu Dhabi Airport Company | Equipment/Plant ref. | Sheet 3 | Of | 31 |
| Location | CSP/L0.0/0553 - Pump Room <i>Handwritten signature</i> | System: | SECONDARY PUMP | | |
| Area serve | Chilled Water System | Date of measure: | 1-Apr-2019 | | |


CERTIFICATIONPROJECT Abu Dhabi International Airport - Midfield Terminal Building

THE DATA PRESENTED IN THIS REPORT IS A RECORD OF SYSTEM MEASUREMENTS AND FINAL ADJUSTMENTS THAT HAVE BEEN OBTAINED IN ACCORDANCE WITH THE CURRENT EDITION OF THE PROCEDURAL STANDARDS FOR TESTING, ADJUSTING, AND BALANCING OF ENVIRONMENTAL SYSTEMS. ANY VARIANCES FROM DESIGN QUANTITIES, WHICH EXCEED AABC TOLERANCES, ARE NOTED IN THE TEST-ADJUST- BALANCE REPORT PROJECT SUMMARY.

SUBMITTED & CERTIFIED BY: ADAM MUGGLETON

CERTIFICATION NO: 17-10-08 CERTIFICATION EXPIRATION DATE: _____

REPORT DATE: _____



CERTIFIED PROFESSIONAL NAME:

Adam Muggleton

CERTIFIED PROFESSIONAL SIGNATURE:





SITE INSTRUMENTATION RECORD LOG SHEET

IRLI
3.15

| | | | | | |
|------------------------|---|-----------------------------|--------------------|-----------------|-----|
| Project | Midfield Terminal Building, Abu Dhabi International Airport | Sheet ref. | Package Mechanical | Building | CSP |
| Client | Abu Dhabi Airport Company | Equipment/Plant ref. | CHWP-CS-L0.0-001 | Sheet | 4 |
| Location | CSP/L0.0/0553 - Pump Room | Rev | | Of | 31 |
| Area serve | Chilled Water System | System: | SECONDARY PUMP | | |
| Instrument Type | | Date of measure: | 1-Apr-19 | | |


| Instrument Type | Manufacturer | Model | Serial no. | Reference* | Last calibrated | Next cal. due | Notes |
|------------------|--------------|---------|------------|------------|-----------------|---------------|-------|
| Water Meter | PODDY METER | 6000/WF | W6091 | - | 21-May-18 | 20-May-19 | |
| Clamp Multimeter | Hioki | 3280-10 | 140908237 | - | 18-Dec-18 | 17-Dec-19 | |
| Tacometer | Lutron | DT-2236 | 278474 | - | 21-May-18 | 20-May-19 | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |

** All instruments must be identified with a unique, permanently affixed reference. Attach calibration certificates.*

| | | | | | | | |
|-----------------------|--------------------|---------------------|-----------------|---------------------|-------------|----------------------|-------|
| Submitted by : | AJB | Checked by : | TCAJV | Checked by : | P. Griffler | Accepted by : | AECOM |
| Name | J. Dulay/R. Miguet | Checked by : | Carlos Clemente | | | | |
| Signature | | Checked by : | | | | | |
| Date | 1-Apr-19 | Checked by : | 04.04.19 | | | | |

14 APR 2019

REVIEWED
CORE EMPLOYEES
COMMISSIONING

| | | | | | | |
|--|---|-----------------------------------|-----------------------|-----------------|-------------|-----|
|  مشروع المطار الجديد MIDFIELD TERMINAL PROJECT | | COMMISSIONING RECORD SHEET | | | ABL | |
| | | ABBREVIATION LIST | | | 3.15 | |
| Project | Midfield Terminal Building, Abu Dhabi International Airport | Sheet ref. | Package Mechanical | Building CSP | | |
| Client | Abu Dhabi Airport Company | Equipment/Plant ref. | CHWP-CS-L0.0-001 | Sheet 5 | Of 31 | Rev |
| Location | CSP/L0.0/0553 - Pump Room | System: SECONDARY PUMP | | | | |
| Serve Area | Chilled Water System (Pump - 1 st) | Date of measure: 1-Apr-19 | | | | |
| <p>PICV= Pressure independent control Valve</p> <p>Kv = Valve Constant</p> <p>L/S = Liter Per Second</p> <p>Δ = Difference or Change (Final - Initial)</p> <p>H = Head (m)</p> <p>L = Length</p> <p>NPSH = Net Positive Suction Head (m)</p> <p>P = Pressure</p> <p>ΔP = Pressure Difference</p> <p>P.F. = Power Factor (cos())</p> <p>P = Power (watts)</p> <p>V = Volts (E)</p> <p>W = Watts or Power</p> <p>^oC = Degrees Celsius</p> <p>Nomenclatures: Electrical</p> <p>A = Amps (I)</p> <p>E = Volts (V)</p> <p>FLA = Full Load Amps</p> <p>I = Amps (A)</p> <p>kW = Kilowatt</p> | | | | | | |



مشروع المطار الجديد
MIDFIELD TERMINAL PROJECT

COMMISSIONING RECORD SHEET

SD

SYSTEM DESCRIPTION

3.15

| | | | | | | |
|-------------------|---|---|-----------------------|------------------------|------------|--|
| Project | Midfield Terminal Building, Abu Dhabi International Airport | Sheet ref. | Package Mechanical | Building CSP | | |
| Client | Abu Dhabi Airport Company | Equipment/Plant ref. CHWP-CS-L0.0-001 | Sheet 6 | Of 31 | Rev | |
| Location | CSP/L0.0/0553 - Pump Room | System: SECONDARY PUMP | | | | |
| Serve Area | Chilled Water System <i>Hand - 1</i> | Date of measure: 1-Apr-19 | | | | |

Large empty rectangular area for recording commissioning details.



PRE-COMMISSIONING CHECKLIST

PC2

CHILLED WATER SYSTEM

3.15

| | | | | |
|-------------------|---|----------------------------------|-----------------------|------------------------|
| Project | Midfield Terminal Building, Abu Dhabi International Airport | Sheet ref. | Package Mechanical | Building CSP |
| Client | Abu Dhabi Airport Company | Equipment/Plant ref. | Sheet 7 | Or 31 |
| Location | CSP/L.0.0/0553 - Pump Room | System: SECONDARY PUMP | | |
| Area serve | Chilled Water System <i>Level -1</i> | Date of measure: 1-Apr-19 | | |

| Check That | Status* | Signature | Date |
|---|---------|--------------------|----------|
| Drive sets are secure and alignment correct. | ✓ | <i>[Signature]</i> | 5-May-18 |
| Pump is completely primed and system venting has been carried out satisfactory. | ✓ | <i>[Signature]</i> | 5-May-18 |
| Pump rotation is correct. | ✓ | <i>[Signature]</i> | 5-May-18 |
| All valves and accessories are installed. | ✓ | <i>[Signature]</i> | 5-May-18 |
| Safety guards and panels fitted and secure. | ✓ | <i>[Signature]</i> | 5-May-18 |
| Motor, pump and drive are free from undue noise. | ✓ | <i>[Signature]</i> | 5-May-18 |
| All strainers and dirt pocket are clean. | ✓ | <i>[Signature]</i> | 5-May-18 |
| All PICVs are set as per manufacturer's information. | N/A | | |
| Verify conditions / loads for equipment maximum performance. All system valves are fully open and bypass valves closed including the future extension valves. | ✓ | <i>[Signature]</i> | 5-May-18 |
| Confirm that BMS activities are not going to adversely affect the TAB procedures. | ✓ | <i>[Signature]</i> | 5-May-18 |
| VFD commissioned for secondary pumps and protection settings inputted by the Manufacturer/Supplier. | ✓ | <i>[Signature]</i> | 5-May-18 |
| Pump discharge pressure does not exceed system design pressure. | ✓ | <i>[Signature]</i> | 1-Apr-19 |
| Motor current does not exceed the Full load Current and is balanced between phases. | ✓ | <i>[Signature]</i> | 1-Apr-19 |
| All chilled water pump identification tags and labelling works are complete. | ✓ | <i>[Signature]</i> | 1-Apr-19 |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

* ✓ = satisfactory, X = unsatisfactory, na = not applicable See also final inspection checklist

| | | | | | |
|-------------------------|--------------------------|-------------------------------|-------------------------------|---|------------------------------|
| | Tested by: AJB | Witnessed by: PCEJV | Witnessed by: TCAJV | Witnessed by: Core Emirates P. Ribbens | Approved by: AECOM |
| Name | J.Dulay/R.Miguel | Carlos Clemente | <i>[Signature]</i> | <i>[Signature]</i> | |
| Signature | <i>[Signature]</i> | <i>[Signature]</i> | <i>[Signature]</i> | <i>[Signature]</i> | |
| Date: | 1-Apr-19 | 1-Apr-19 | 07.04.19 | 14 APR 2019 | |
| Instrument Used: | REVIEWED | | | | |



COMMISSIONING REPORT SHEET

CRI

3.15

| | | | | | | |
|-------------------|---|---|-----------------------|------------------------|------------|--|
| Project | Midfield Terminal Building, Abu Dhabi International Airport | Sheet ref. | Package Mechanical | Building CSP | | |
| Client | Abu Dhabi Airport Company | Equipment/Plant ref. CHWP-CS-L0.0-001 | Sheet 8 | Of 14 | Rev | |
| Location | PUMP STATION, ROOM 553 | System: SECONDARY PUMP | | | | |
| Area serve | Chilled Water System (PUMP-1) | Date of measure: 1/4/19 | | | | |

The System consist of ten (10) installed in parallel pumps one (1) standby and nine (9) duty each pump has 470l/s

Total flowrate with pump running is 4230l/s and system flow rate is 6334.8l/s which we have diversity of 66.7%.

Total pump flow rate was obtained by summation of orifice plate reading is 4506 l/s which is 107% vs 4194 l/s at 49.9Hz, 1490 rpm.

Shut off head was performed



PUMP 4, 8 & 9 are tripping at 49.9hz.

All leaks to be checked during SOP testing with trip pump issues.



Pump 1 tested in manual mode during test. Auto to be completed during SOP.

| | | | |
|------------------|--|-------------------|--------|
| Engineer | | Report No. | |
| Signature | | Date | 1/4/19 |

|  مشروع المطار الجديد MIDFIELD TERMINAL PROJECT | | COMMISSIONING RECORD SHEET | | | | W1 | | |
|--|---|-----------------------------|-------------------------------|-----------------------------|----------------------------------|----------------------------------|----------------------------|-----|
| | | PUMP SET DATA | | | | 3.15 | | |
| Project | Midfield Terminal Building, Abu Dhabi International Airport | | | | Sheet ref. | Package Mechanical | Building CSP | |
| Client | Abu Dhabi Airport Company | | | | Equipment/Plant ref. | Sheet | Of | Rev |
| Location | PUMP STATION, ROOM 553 | | | | CHWP-CS-L0.0-001 9 14 | | | |
| Area serve | Chilled Water System (PUMP-1) | | | | System: SECONDARY PUMP | | | |
| | | | | | Date of measure: 1-Apr-19 | | | |
| SYSTEM DATA | | DESIGN | | OBTAINED | | | | |
| Pump flow rate | 470 | l/s | 487.97 | l/s | 104% | | | |
| Pump head | 50 | M | Suction 3.0 Bar | Discharge 7.6 Bar | ΔP | 4.6 | Bar | |
| Pump closed head | 73.45 | M | Suction 3.3 Bar | Discharge 10.8 Bar | ΔP | 7.5 | Bar | |
| Pump speed | 1495 | rev/m | VFD = 1490 / Tacometer = 1489 | | | | rev/m | |
| Motor speed | 1490 | rev/m | VFD = 1490 / Tacometer = 1489 | | | | rev/m | |
| Main reg. valve reference | N/A | | Main reg. valve setting | | N/A | | | |
| Method used to obtain pump flow rate: Measuring station (Orifice Plate) installed on discharge pipe | | | | | | | | |
| PUMP DATA | Type | Centrifugal Pump | | Ordered duty | 470 | l/s | 50 M | |
| Manufacturer | SIEMENS | | | Model | OMEGA 300-435 B SB | | | |
| Serial no. | 316390 | | | Impeller dia. | 436 mm | | | |
| MOTOR DATA | Type | 4P | | Frame | 355 | Service factor | 1.15 | |
| Manufacturer | SIEMENS | | | Serial no. | N-E81427501020001 | | | |
| Rated power | 300 | kW | | Actual power | 264 kW | | | |
| Electrical supply | 400/3/50 | V/ph/Hz | | Measured voltage | 402 V | | | |
| FLC. | 530 | amps | | Running current | 492 amps | | | |
| Overload range | VFD | amps | | Setting | 609.5 amps | | | |
| VFD DATA | Make | ABB | | Voltage | 401 V | | | |
| KW | 355 | KW | | Current | 494 amps | | | |
| Frequency | 50 | Hz | | VFD Setting @ time of test | 49.9 Hz | | | |
| DRIVE DATA | No. of belts | N/A | | Belt size | N/A | | | |
| Motor pulley | N/A | groove x | N/A | mm | Pump pulley | N/A | groove x N/A mm | |
| COMMENTS | The pump was direct driven, 9 pumps at 50Hz time of test. | | | | | | | |
| As per manufacturer, VFD overload range = FLC x Service Factor. | | | | | | | | |
| | Tested by: AJB | Witnessed by : PCEJV | | Witnessed by : TCAJV | | Witnessed by : P. Ribbens | Approved by : AECOM | |
| Name | J.DULAY/R.MIGUEL | CARLOS CLEMENTE | | <i>[Signature]</i> | | <i>[Signature]</i> | | |
| Signature | <i>[Signature]</i> | <i>[Signature]</i> | | <i>[Signature]</i> | | <i>[Signature]</i> | | |
| Date : | 1-Apr-19 | 1-Apr-19 | | 09.07.19 | | 18 APR 2019 | | |
|  | | | | | | | | |
| Instrument Used: | PODDY METER, CLAMP METER, TACO METER | | | | | | | |

Project Midfield Terminal Building, Abu Dhabi International Airport

Client Abu Dhabi Airport Company

Location CSP/L0.0/0553 - Pump Room

Area Chilled Water System - **Pump -1**

Equipment/Plant ref. CHWP-CS-L0.0-001

Package Mechanical

Sheet ref. 10

Sheet of 31

Building CSP

Rev

System: SECONDARY PUMP

Date of measure: 1-Apr-19

| Nos | Valve Reference | Manufacturer | Model | Location | Valve Size (mm) | KV Value (Open) | Design Flow (L/s) | Self balancing Valves | | | Initial Reading | | | Final Reading | | | |
|-----|------------------|--------------|--------|-----------|-----------------|-----------------|-------------------|--------------------------|--------------------------|--------------|-----------------|--------|---------------|---------------|-------|--------|------|
| | | | | | | | | Min. Diff Pressure (kpa) | Max. Diff Pressure (kpa) | Dial Setting | (kpa) | (L/s) | Valve setting | (kpa) | (L/s) | %flow | |
| 1 | CHWP-CS-L0.0-001 | OVENTROP | ART-NR | Pump Room | 600 | 6250 | 470.00 | N/A | N/A | N/A | 7.9 | 487.97 | N/A | 6250 | 7.9 | 487.97 | 104% |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | |

| Design Flow L/S | Preliminary Flow L/S | Final Flow L/S | Percentage of Final Flow |
|-----------------|----------------------|----------------|--------------------------|
| 470.00 | 487.97 | 487.97 | 104% |

Note: Please refer to the commissioning report for comments.


| | | | |
|--------------------------|-------------------------------|-------------------------------|------------------------------|
| Tested by: AJB | Witnessed by: PCEJV | Witnessed by: TCAJV | Approved by: AECOM |
| J. Dulay/R. Miguel | Carlos Clemente | D. Dagen | |
| Print Name | Date 1-Apr-19 | Date 14 APR 2019 | |
| | | | |
| Instrument used | | | |



COMMISSIONING RECORD SHEET
SYSTEM DIAGRAM

SD1
3.15

| | | | |
|-------------------|---|-----------------------------|--------------------|
| Project | Midfield Terminal Building, Abu Dhabi International Airport | Sheet ref. | Building CSP |
| Client | Abu Dhabi Airport Company | Equipment/Plant ref. | CHWP-CS-L0.0-001 |
| Location | CSP/L0.0/0553 - Pump Room | System: | SECONDARY PUMP |
| Area serve | Chilled Water System (Pump - 1) | Date measure: | 1-Apr-19 |
| | | Package Mechanical | Sheet 11 Of 31 Rev |



CHILLED WATER FLOW
 DIAGRAM 1
 NTS

NOTES:
 REFER TO DETAILS FOR VALVES AND FITTINGS AT EQUIPMENT INCLUDING: PUMPS; AIR SEPARATORS; INCLUDE DEVICES AND APPURTENANCES FOR A COMPLETE SYSTEM INSTALLATION.
 REFER TO CONTROLS DRAWINGS FOR OTHER CONTROL DEVICES AND APPURTENANCES

Drawn by :

Date :

Project

Midfield Terminal Building, Abu Dhabi International Airport

Sheet ref.

Package Mechanical

Building CSP

Client

Abu Dhabi Airport Company

Equipment/Plant ref.
CHWP-CS-L0.0-001

Sheet
12

Of
31

Rev

Location

CSP/L0.0/0553 - Pump Room


System: **SECONDARY PUMP**

Area serve

Chilled Water System (PUMP-4)

Date measure:

1-Apr-19



Note: Identical Details for Pumps(01,02) & (03&04) & (05&06) & (07,08) & (09,10)

Drawn by :

Date :



COMMISSIONING RECORD SHEET

PPCI

PUMP PERFORMANCE CURVE

3.15

| | | | | | | |
|-------------------|---|-------------------------------|--------------------|------------------------|-------|-----|
| Project | Midfield Terminal Building, Abu Dhabi International Airport | Sheet ref. | Package Mechanical | Building CSP | | |
| Client | Abu Dhabi Airport Company | Equipment/Plant ref. | CHWP-CS-L0.0-001 | Sheet 13 | Of 14 | Rev |
| Location | PUMP STATION, ROOM 553 | System: SECONDARY PUMP | | | | |
| Area serve | Chilled Water System (PUMP-1) | Date measure: 1-Apr-19 | | | | |

Secondary Chilled Water Pump - 1

Total Design volume(l/s) = 470

Total Head (M) = 50

Design Fan RPM= 1495

Impeller Size(mm)= 436


Total Actual Volume(l/s)= 487.97 L/S

Total Actual Head(M)= 46.9

Actual fan RPM=1489

9 pumps running at 49.9 hz
Shut off head predicted flow from 4.6bar and 7.5 bar is 528 l/s which is 112% of 470 l/s at D1

9 pumps running at 49.9 hz
Open head flow from 4.6bar is 487.97 l/s which is 104% of 470 l/s at D1





| | | | | | |
|------------------|--------------------------|-----------------------------|-----------------------------|--|-------------------------------|
| | Tested by: AJB | Witnessed by : PCEJV | Witnessed by : TCAJV | Witnessed by : Core Emirates P. Ribbens | Approved by : AECOM |
| Name | J.DULAY/R. MIGUEL | CARLOS CLEMENTE | D. Hassan | | |
| Signature | | | | | |
| Date : | 1-Apr-19 | 1-Apr-19 | 04.04.19 | 18 APR 2019 | |

Instrument Used:







MTB PROJECT CHW SYSTEM (50 Hz) COMPOSITE PUMP CURVE & ACTUAL SYSTEM DIVERSITY 1 SET POINT CHART



| | | | |
|---|---|-------------------------------|---------------------------------|
|  COMMISSIONING RECORD SHEET | | DS1 | |
| DRAWING SCHEDULE REFERENCES | | 3.15 | |
| Project | Midfield Terminal Building, Abu Dhabi International Airport | Sheet ref. | Package Mechanical Building CSP |
| Client | Abu Dhabi Airport Company | Equipment/Plant ref. | CHWP-CS-L0.0-001 |
| Location | CSP/L0.0/0553 - Pump Room | Sheet | 14 |
| Area serve | Chilled Water System (pump-1) | Of | 31 |
| | | Rev | |
| | | System: SECONDARY PUMP | |
| | | Date measure: 1-Apr-19 | |

DRAWING SCHEDULE REFERENCES

| Drawing References | | | | | |
|--------------------|-----------------------------|----------|-------|-----------------------------|----------|
| No | Schematic | Approved | Level | Layout | Approved |
| 1 | MTC-M-04-TB-L_--0.00-001-04 | IFC | L0.1 | 401-EF-M-07-L_5.00-M-SD-006 | Code 1 |
| 2 | | | L2.0 | 401-EF-M-07-L_5.00-M-SD-005 | Code 2 |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

| | | | | | |
|-------------------------|---|---|---|-----------------------------------|--|
| | | Checked by : PCEJV | Checked by : TCAJV | Checked by : P. Ribbens | Approved by : AECOM |
| Name | J. Dulay/R. Miguel | Carlos Clemente | D. Hassan | | |
| Signature |  |  |  | | |
| Date : | 1-Apr-19 | 1-Apr-19 | 07.07.19 | 14 APR 2019 | |
| Instrument Used: | | | | |  |



DELTA WYE

CALIBRATION AND TESTING COMPANY LLC

POST BOX: 26704, DUBAI, UAE, PHONE: 04 277 6330, FAX: 04 277 6331

| | |
|----------------------|------------------------------------|
| DW/TR/FORM/02 Rev 01 | Certificate issue date: 23/05/2018 |
|----------------------|------------------------------------|

CALIBRATION CERTIFICATE

| | | | |
|-----------------|---|-----------------|------------------|
| Certificate No. | : CRT18106 | Instrument Name | : Manometer |
| Customer Name | : AJB Hightech LTD | Brand | : Poddymeter |
| Address | : PO Box: 66576, Dubai, UAE | Model | : Series 6000/WF |
| Cal Location | : Building No: L15, Greece Cluster, International City, Dubai, UAE | Serial Number | : W6091 |
| Range | : (0 - 199.9) kPa | Cal date | : 21-05-2018 |
| Asset Number | : - | Due Date | : 20-05-2019 |

Notes

The mentioned instrument is calibrated according to the procedures DW-TR-PRO-01(2) based on DKD-R-6-1, under perception of ISO IEC 17025:2005 abiding Quality Management System and calibrated against Delta Wye standards.

Working standards are periodically calibrated, recertified and traceable to International Standards NIST / NPL / DCL etc. (Master instrument's calibration certificates are available upon request). Delta Wye standards meet or exceed the requirement of ISO 9001:2008 and ISO IEC 17025:2005.

No part of this certificate may be reproduced or transmitted in any form or by any means, electronic or mechanical, including photocopy, recording, or any information storage or retrieval system, without permission in writing from Delta Wye.

| <u>Master Instrument Details</u> | |
|----------------------------------|----------------------|
| Instrument Name | : Digital Test Gauge |
| Brand | : Druck |
| Model | : DPI 104 |
| Serial No | : 4120404 |
| Certificate No. | : CU-600005346 |
| Due date | : 03-03-2019 |

| <u>Atmospheric Conditions</u> | |
|-------------------------------|-----------------|
| Temperature | 20°C ± 2°C |
| Humidity | 50% RH ± 15% RH |

| <u>Our Comments</u> | |
|---|--|
| Results mentioned in this certificate are not exceeding manufacturer's specification. | |
| Physical Condition: Instrument received in good condition. | |

Calibrated by: Noushad K.T.

QA/QC Manager



Checked by: Justin Anto

Technical Manager

| | | | |
|-----------------|------------|----------------|--------------|
| Certificate No. | : CRT18106 | Work Order No. | : WO/4386/18 |
|-----------------|------------|----------------|--------------|



DELTA WYE

CALIBRATION AND TESTING COMPANY LLC

POST BOX: 26704, DUBAI, UAE, PHONE: 04 277 6330, FAX: 04 277 6331

| | |
|----------------------|------------------------------------|
| DW/TR/FORM/02 Rev 01 | Certificate issue date: 23/05/2018 |
|----------------------|------------------------------------|

Test Results

| Pressure - Positive Channel (Specification: ± 0.2 kPa or $\pm 0.5\%$ [whichever is greater]) | | | | | |
|--|----------------|----------|---------------|----------------|----------|
| Up | | | Down | | |
| Applied Value | Measured Value | Error | Applied Value | Measured Value | Error |
| 0.0 kPa | 0.0 kPa | 0.0 kPa | 199.7 kPa | 199.9 kPa | +0.2 kPa |
| 40.0 kPa | 40.1 kPa | +0.1 kPa | 160.0 kPa | 160.1 kPa | +0.1 kPa |
| 80.0 kPa | 80.1 kPa | +0.1 kPa | 120.0 kPa | 120.1 kPa | +0.1 kPa |
| 120.0 kPa | 120.1 kPa | +0.1 kPa | 80.0 kPa | 80.1 kPa | +0.1 kPa |
| 160.0 kPa | 160.1 kPa | +0.1 kPa | 40.0 kPa | 40.0 kPa | +0.1 kPa |
| 199.7 kPa | 199.9 kPa | +0.2 kPa | 0.0 kPa | 0.0 kPa | 0.0 kPa |

| Pressure - Negative Channel (Specification: ± 0.2 kPa or $\pm 0.5\%$ [whichever is greater]) | | | | | |
|--|----------------|----------|---------------|----------------|----------|
| Up | | | Down | | |
| Applied Value | Measured Value | Error | Applied Value | Measured Value | Error |
| 0.0 kPa | 0.0 kPa | 0.0 kPa | -199.8 kPa | -199.9 kPa | -0.1 kPa |
| -40.0 kPa | -40.0 kPa | 0.0 kPa | -160.0 kPa | -160.1 kPa | -0.1 kPa |
| -80.0 kPa | -80.0 kPa | 0.0 kPa | -120.0 kPa | -120.0 kPa | 0.0 kPa |
| -120.0 kPa | -120.0 kPa | 0.0 kPa | -80.0 kPa | -80.0 kPa | 0.0 kPa |
| -160.0 kPa | -160.1 kPa | -0.1 kPa | -40.0 kPa | -40.0 kPa | 0.0 kPa |
| -199.8 kPa | -199.9 kPa | -0.1 kPa | 0.0 kPa | 0.0 kPa | 0.0 kPa |

----- End of Test Results -----



| | | | | | |
|-----------------|---|----------|----------------|---|------------|
| Certificate No. | : | CRT18106 | Work Order No. | : | WO/4386/18 |
|-----------------|---|----------|----------------|---|------------|



DELTA WYE

CALIBRATION AND TESTING COMPANY LLC



POST BOX: 26704, DUBAI, UAE, PHONE: 04 277 6330, FAX: 04 277 6331

| | |
|----------------------|------------------------------------|
| DW/TR/FORM/02 Rev 01 | Certificate issue date: 17/12/2018 |
|----------------------|------------------------------------|

CALIBRATION CERTIFICATE

| | | | |
|-----------------|--|-----------------|--------------------|
| Certificate No. | : CRT23108 | Instrument Name | : Clamp Multimeter |
| Customer Name | : AJB Hightech LTD | Brand | : Hioki |
| Address | : PO Box: 66576, Dubai, UAE | Model | : 3280-10 |
| Cal Location | : Building No: L-08, Greece Cluster, International City, Dubai, UAE | Serial Number | : 140908237 |
| Range | : Refer test results | Cal date | : 18-12-2018 |
| Asset Number | : - | Due Date | : 17-12-2019 |

Notes

This instrument is calibrated according to our procedure DW-TR-PRO-01(12), based on EURAMET/cg-15/v.03 and uncertainty budgeting is done based on UKAS M3003 Edition 2 under perception of ISO IEC 17025:2005 abiding Quality Management System and calibrated against Delta Wye standards.

Working standards are periodically calibrated, recertified and traceable to International Standards NIST / NPL / DCL etc. (Master instrument's calibration certificates are available upon request). The results indicated in this certificate relate only to the item(s) calibrated.

No part of this certificate may be reproduced or transmitted in any form or by any means, electronic or mechanical, including photocopy, recording, or any information storage or retrieval system, without permission in writing from Delta Wye.

Master Instrument Details

| | |
|-----------------|---------------------------|
| Instrument Name | : Multiproduct Calibrator |
| Brand | : Transmille |
| Model | : 3041A |
| Serial No. | : L1296B14 |
| Cert No. | : 34269 |
| Due date | : 10-09-2019 |

Our Comments

The results mentioned in this certificate are not exceeding manufacturer specification.
Physical Condition: Good.

Atmospheric Conditions

Temperature 23°C ± 3°C
Humidity 50%RH ± 15% RH

Calibrated by: Melvin Baby
Calibration Engineer

Checked by: Noushad K.T.
QA/QC Manager

| | | | |
|-----------------|------------|----------------|--------------|
| Certificate No. | : CRT23108 | Work Order No. | : WO/5409/18 |
|-----------------|------------|----------------|--------------|



DELTA WYE

CALIBRATION AND TESTING COMPANY LLC



POST BOX: 26704, DUBAI, UAE, PHONE: 04 277 6330, FAX: 04 277 6331

DW/TR/FORM/02 Rev 01 Certificate issue date: 17/12/2018

Test Results

| DC Voltage(Specification: 1% + 3 Count) | | | |
|---|---------------|----------------|-------------|
| Range | Applied Value | Measured Value | Uncertainty |
| 420 mV | 40.0 mV | 40.0 mV | 58 μV |
| 420 mV | 360.0 mV | 360.0 mV | 61 μV |
| 420 mV | -360.0 mV | -360.0 mV | 61 μV |
| 4.2 V | 0.440 V | 0.440 V | 0.58 mV |
| 4.2 V | 3.600 V | 3.600 V | 0.60 mV |
| 4.2 V | -3.600 V | -3.600 V | 0.60 mV |
| 42 V | 4.40 V | 4.40 V | 5.8 mV |
| 42 V | 36.00 V | 36.00 V | 8.1 mV |
| 42 V | -36.00 V | -36.01 V | 7.8 mV |
| 420 V | 44.0 V | 44.1 V | 58 mV |
| 420 V | 360.0 V | 360.0 V | 60 mV |
| 420 V | -360.0 V | -360.0 V | 60 mV |
| 600 V | 440 V | 440 V | 0.58 mV |
| 600 V | 540 V | 540 V | 0.58 mV |
| 600 V | -540 V | -540 V | 0.58 mV |

| AC Voltage @ 40Hz (Specification: 1.8% +7 Count) | | | |
|--|---------------|----------------|-------------|
| Range | Applied Value | Measured Value | Uncertainty |
| 4.2 V | 0.400 V | 0.399 V | 5.0 mV |
| 4.2 V | 3.600 V | 3.599 V | 50 mV |
| 42 V | 4.40 V | 4.40 V | 50 mV |
| 42 V | 36.00 V | 35.99 V | 0.16 V |
| 420 V | 44.0 V | 44.0 V | 0.16 V |
| 420 V | 360.0 V | 359.9 V | 0.73 V |
| 600 V | 440 V | 440 V | 0.80 V |
| 600 V | 540 V | 539 V | 0.82 V |


| | |
|------------------------------|----|
| Continuity Checking function | OK |
|------------------------------|----|

| | | | |
|-----------------|------------|----------------|--------------|
| Certificate No. | : CRT23108 | Work Order No. | : WO/5409/18 |
|-----------------|------------|----------------|--------------|



DELTA WYE

CALIBRATION AND TESTING COMPANY LLC



POST BOX: 26704, DUBAI, UAE, PHONE: 04 277 6330, FAX: 04 277 6331

| | |
|----------------------|------------------------------------|
| DW/TR/FORM/02 Rev 01 | Certificate issue date: 17/12/2018 |
|----------------------|------------------------------------|

| <u>Resistance (Specification: 2% + 4 Count)</u> | | | |
|---|----------------------|-----------------------|--------------------|
| <u>Range</u> | <u>Applied Value</u> | <u>Measured Value</u> | <u>Uncertainty</u> |
| 420 Ω | 100.2 Ω | 100.2 Ω | 59 mΩ |
| 4.2 kΩ | 1.000 kΩ | 0.998 kΩ | 0.58 Ω |
| 42 kΩ | 10.00 kΩ | 9.99 kΩ | 5.8 Ω |
| 420 kΩ | 100.0 kΩ | 99.9 kΩ | 58 Ω |
| 4.2 MΩ | 1.000 MΩ | 1.000 MΩ | 0.60 kΩ |
| 42 MΩ | 10.00 MΩ | 9.99 MΩ | 7.3 kΩ |

The reported expanded uncertainty is based on a standard uncertainty multiplied by a coverage factor, $k=2$ providing a level of confidence of approximately 95%.

Non Accredited parameters

| <u>AC Current @40 Hz (Specification: 1.5% + 5 Count)</u> | | | |
|--|----------------------|-----------------------|--------------|
| <u>Range</u> | <u>Applied Value</u> | <u>Measured Value</u> | <u>Error</u> |
| 42 A | 4.00 A | 3.98 A | -0.02 A |
| 42 A | 36.00 A | 35.99 A | -0.01 A |
| 420 A | 44.0 A | 43.9 A | -0.1 A |
| 420 A | 360.0 A | 359.3 A | -0.7 A |
| 1000 A | 440 A | 439 A | -1 A |
| 1000 A | 900 A | 898 A | -2 A |

----- End of Test Results -----

| | | | | | |
|-----------------|---|----------|----------------|---|------------|
| Certificate No. | : | CRT23108 | Work Order No. | : | WO/5409/18 |
|-----------------|---|----------|----------------|---|------------|



DELTA WYE

CALIBRATION AND TESTING COMPANY LLC

POST BOX: 26704, DUBAI, UAE, PHONE: 04 277 6330, FAX: 04 277 6331

DW/TR/FORM/02 Rev 01

Certificate issue date: 21/05/2018

CALIBRATION CERTIFICATE

| | | | |
|-----------------|---|-----------------|--------------|
| Certificate No. | : CRT18085 | Instrument Name | : Tachometer |
| Customer Name | : AJB Hightech LTD | Brand | : Lutron |
| Address | : PO Box: 66576, Dubai, UAE | Model | : DT-2236 |
| Cal Location | : Building No: L15, Greece Cluster, International City, Dubai, UAE | Serial No | : I.278474 |
| Range | : (0.5 - 100000) RPM | Cal date | : 21-05-2018 |
| Asset No. | : - | Due Date | : 20-05-2019 |

Notes

The mentioned instrument is calibrated according to the procedures DW-TR-PRO-01(5), under perception of ISO IEC 17025:2005 abiding Quality Management System and calibrated against Delta Wye standards.

Working standards are periodically calibrated, recertified and traceable to International Standards NIST / NPL / DCL etc (Master instrument's calibration certificates are available upon request). The results indicated in this certificate relate only to the item(s) calibrated.

No part of this certificate may be reproduced or transmitted in any form or by any means, electronic or mechanical, including photocopy, recording, or any information storage or retrieval system, without permission in writing from Delta Wye.

Master Instrument Details

| | | |
|-----------------|---------------------------|--------------------------------|
| Instrument Name | : Multiproduct Calibrator | Tachometer Calibration Adaptor |
| Brand | : Transmille | Transmille |
| Model | : 3041A | EA003 |
| Serial No. | : L1296B14 | 111053A14 |
| Cert No. | : 34269 | 34287 |
| Due date | : 10-09-2019 | 11-09-2019 |

Atmospheric Conditions

| | |
|-------------|-----------------|
| Temperature | 20°C ± 2°C |
| Humidity | 50% RH ± 15% RH |

Our Comments

Results given in this certificate are not exceeding manufacturer's specification.
Physical Condition: Instrument received in good condition.

Calibrated by: Noushad K.T.

QA/QC Manager

Checked by: Justin Anto

Technical Manager

| | | | |
|-----------------|------------|----------------|--------------|
| Certificate No. | : CRT18085 | Work Order No. | : WO/4425/18 |
|-----------------|------------|----------------|--------------|





DELTA WYE

CALIBRATION AND TESTING COMPANY LLC

POST BOX: 26704, DUBAI, UAE, PHONE: 04 277 6330, FAX: 04 277 6331

DW/TR/FORM/02 Rev 01

Certificate issue date: 21/05/2018

Test Results


| <u>RPM - Optical (Specification: $\pm (0.05\% + 1 \text{ digit})$)</u> | | |
|---|-----------------------|--------------|
| <u>Applied Value</u> | <u>Measured Value</u> | <u>Error</u> |
| 100.0 | 99.9 | -0.1 |
| 900.0 | 900.0 | 0.0 |
| 1100 | 1100 | 0 |
| 60000 | 60000 | 0 |

----- End of Test Results -----




| | | | | | |
|-----------------|---|----------|----------------|---|------------|
| Certificate No. | : | CRT18085 | Work Order No. | : | WO/4425/18 |
|-----------------|---|----------|----------------|---|------------|

Page 2 of 2



LEGEND & SYMBOLS

| ITEMS | DESCRIPTION |
|-------|------------------------------------|
| CHW | CHILLED WATER SUPPLY |
| CHWR | CHILLED WATER RETURN |
| BCU | BLOWER COIL UNIT |
| VP | VALVE PACKAGE |
| BP | BOTTOM OF SLEEVE |
| COP | CENTER OF PIPE |
| F/A | FROM ABOVE |
| F/B | FROM BELOW |
| T/A | TO ABOVE |
| T/B | TO BELOW |
| FIL | FINISH FLOOR LEVEL |
| TP | TEST POINT |
| DC | DRAIN COCK |
| FC | FLEXIBLE CONNECTOR |
| T | THERMOMETER |
| PG | PRESSURE GAUGE |
| BM | BALANCE METER |
| STR | STRAINER |
| AV | AIR VENT |
| IV | ISOLATION VALVE |
| PICV | PRESSURE INDEPENDENT CONTROL VALVE |
| NRV | NON RETURN VALVE |
| NO | NORMALLY OPEN |
| NC | NORMALLY CLOSE |
| FM | FLOW METER |
| BTU | BRITISH THERMAL UNIT |
| OR | ORIFICE PLATE |



NOTES:

1. ALL DIMENSIONS ARE IN MILLIMETERS UNLESS NOTED OTHERWISE.
2. INSULATION OF PIPE WILL BE 32mm THICK FOR SUPPLY, 25mm THICK FOR RETURN AND 13mm THICK FOR CONDENSATE PIPING.
3. BOTTOM OF PIPE IS FROM FINISH FLOOR LEVEL (FIL)
4. THE INSULATIONS FOR CONDENSATE DRAIN PIPE IS 13 mm THICK.
5. WED-9-LETS AND TREAD-9-LETS WILL BE USED AS PER BR/2001/0502
6. CONDENSATE PUMPS WILL BE USED AS SHOWN IN THE LAYOUT
7. FOR STANDARD PIPE SUPPORT DETAILS REFER 401-EF-M-08-0-L-00-M-SD-006
8. THE VERTICAL PIPE WILL BE WITH CONCENTRIC REDUCER.
9. FOR TYPICAL BCU VALVE PACKING INSULATION DETAIL REFER TO DRAWING NO. 401-EF-M-08-0-L-5.00-M-SD-117

EXTRACTED FROM BIM MODEL
MIB_BuCP_00_MEC-CHW-PUMPROOM_B134_07_EF_300_150519
[BIM MODEL & SHOP DWG ARE BASED ON BULLETIN NO-134]

| REV. | DESCRIPTION | DATE | BY | CHKD |
|------|--|------------|-----|-------|
| 04 | REVISED AS SHOWN | 10-11-2015 | RJK | HVAK |
| 03 | REVISED AS PER COMMENTS | 26-05-2015 | RJK | HVAK |
| 02 | REVISED AS PER BULLETIN-134 | 29-01-2015 | RJK | HVAK |
| 01 | REVISED AS PER BULLETIN-98 RESOLVED FOR APPROVAL | 18-08-2014 | SE | AL/DC |
| 00 | ISSUED FOR APPROVAL | 10-07-2014 | SE | AL/DC |

REFERENCE CONTRACT DRAWINGS

| REV. | DESCRIPTION | DATE | BY | CHKD |
|------|--|------------|-----|-------|
| 04 | REVISED AS SHOWN | 10-11-2015 | RJK | HVAK |
| 03 | REVISED AS PER COMMENTS | 26-05-2015 | RJK | HVAK |
| 02 | REVISED AS PER BULLETIN-134 | 29-01-2015 | RJK | HVAK |
| 01 | REVISED AS PER BULLETIN-98 RESOLVED FOR APPROVAL | 18-08-2014 | SE | AL/DC |
| 00 | ISSUED FOR APPROVAL | 10-07-2014 | SE | AL/DC |

REVISION DETAILS

| NO. | DESCRIPTION | DATE | BY | CHKD |
|-----|--|------------|-----|-------|
| 04 | REVISED AS SHOWN | 10-11-2015 | RJK | HVAK |
| 03 | REVISED AS PER COMMENTS | 26-05-2015 | RJK | HVAK |
| 02 | REVISED AS PER BULLETIN-134 | 29-01-2015 | RJK | HVAK |
| 01 | REVISED AS PER BULLETIN-98 RESOLVED FOR APPROVAL | 18-08-2014 | SE | AL/DC |
| 00 | ISSUED FOR APPROVAL | 10-07-2014 | SE | AL/DC |

CONTRACTOR'S VERIFICATION STAMP
I/CA JOINT VENTURE CERTIFY THAT THE SUBMITTAL HAS BEEN REVIEWED, CHECKED, COORDINATED AND APPROVED FOR COMPLIANCE WITH THE CONTRACT DOCUMENTS.

CONTRACTOR'S PROJECT MANAGER: A. HAYDAR
PRINT NAME: _____ DATE: _____

OWNER NAME
ADAC Planning & Development
شركة ادياكو للتخطيط والتطوير

CONSTRUCTION MANAGER
AECOM

CONSULTANT
KPF

SUB-CONSULTANT
ARUP

MAIN CONTRACTOR
TAV Construction arabtec

SUB-CONTRACTOR
POWER TRANSMISSION GULF
شركة نقل الطاقة
中國建築股份有限公司

PROJECT NAME
**ABU DHABI INTERNATIONAL AIRPORT
MIDFIELD TERMINAL BUILDING**


DRAWING TITLE
**CHILLED WATER PIPE LAYOUT
UPPER LEVEL FOR ETS ROOM
L0.1 PART PLAN SECTOR 5.33C**

DRAWING NUMBER
401-EF-M-07-L -5.00-M-SD-006 04

| WGS. NO. | DATE | SCALE | DRAWN | CHECKED | SHE. NO. |
|----------------|------------|----------|-------|---------|----------|
| AUH.06.10.0401 | 10-07-2014 | 1:100@A1 | RJK | HVAK | 1 OF 1 |

NOTES:

1. STEEL SUPPORT DETAIL SHOP DWG NOS ARE AS FOLLOWS
1. CEILING SUPPORT
REFER TO 401-EF-M-08-L-0.00-M-SD-215 TO 229
2. FLOOR SUPPORT CHWS WITHOUT SPRING
REFER TO 401-EF-M-08-L-0.00-M-SD-230 TO 236
3. FLOOR SUPPORT CHWS WITH SPRING
REFER TO 401-EF-M-08-L-0.00-M-SD-265 TO 287
12. FOR ANY DETAIL REFER TO DWG NO 401-EF-M-07-L-5.00-M-SD-009 AND FOR DRAIN VALVE REF TO DWG 401-EF-M-08-L-5.00-M-SD-329
13. AREA AFFECTED BY BREASTING PACK MUST HAVE SUBMISSION IS SUBJECT TO RECEIPT OF NEW BULLETIN INCORPORATING THE APPROVED BREASTING PACK SECTIONS



Notes:

1. Contractor ensure that sufficient space available around the equipment for the future maintenance.
2. All chilled water pipe support based on reviewed stress analysis document submittal.
3. Contractor to ensure that installation equipment coordinated with removal path as per specification.

ENGINEER'S REVIEW STATUS



CODE 1: No Exception taken.
CODE 2: Exceptions As Noted, Review & Resubmit For Record.
CODE 3: Revise & Resubmit.
CODE 4: Rejected.
CODE 5: Review Not Required.

Reviewed By: M.Chandrab Date: 29.11.15

Pipe drop to be coordinate with electrical panel

Show installation detail for AAV

CONTINUATION
SEE: 401-EF-M-02-01-5.12B-CH-SD-001



NOTES:

1. ALL DIMENSIONS ARE IN MILLIMETERS UNLESS NOTED OTHERWISE.
2. FOR PIPING LAYOUT PLEASE REFER TO 401-EF-M-02-00-5.332-EP-SD-004
3. INSULATION OF PIPE WILL BE 30mm THICK FOR SUPPLY, 25mm THICK FOR RETURN AND 15mm THICK FOR CONDENSATE PIPING.
4. BOTTOM OF PIPE IS FROM FINISH FLOOR LEVEL (FLL)
5. PICK VALUE IS USED FOR ALL EQUIPMENT (EQU/BOI/VAL)
6. WELD-O-LETS AND THREAD-O-LETS WILL BE USED AS PER PFR 05/01/2012
7. CONDENSATE PUMPS WILL BE USED AS SHOWN IN THE LAYOUT

EXTRACTED FROM BIM MODEL
 MIB_BuOp_00_MEC-CHW-PUMPROOM_B134_08_EF_300_150608

BIM MODEL & SHOP DWG ARE BASED ON BULLETIN NO-134

| NO | DATE | DESCRIPTION | BY | CHKD | APP'D |
|----|------------|-------------------------------------|-----|------|-------|
| 01 | 01-08-2014 | ISSUED FOR APPROVAL | ... | ... | ... |
| 02 | 02-08-2014 | REVISED AS PER BULLETIN-134 | ... | ... | ... |
| 03 | 03-08-2014 | REVISED AS PER CONSULTANTS COMMENTS | ... | ... | ... |
| 04 | 04-08-2014 | REVISED AS PER CONSULTANTS COMMENTS | ... | ... | ... |
| 05 | 05-08-2014 | REVISED AS PER CONSULTANTS COMMENTS | ... | ... | ... |
| 06 | 06-08-2014 | REVISED AS PER CONSULTANTS COMMENTS | ... | ... | ... |
| 07 | 07-08-2014 | REVISED AS PER CONSULTANTS COMMENTS | ... | ... | ... |
| 08 | 08-08-2014 | REVISED AS PER CONSULTANTS COMMENTS | ... | ... | ... |
| 09 | 09-08-2014 | REVISED AS PER CONSULTANTS COMMENTS | ... | ... | ... |
| 10 | 10-08-2014 | ISSUED FOR APPROVAL | ... | ... | ... |

REFERENCE CONTRACT DRAWINGS

| NO | DESCRIPTION | DATE | DRWN | CHKD |
|----|-------------------------------------|------------|------|--------|
| 01 | ISSUED FOR APPROVAL | 10-07-2014 | AK | AU/CSC |
| 02 | REVISED AS PER BULLETIN-134 | 25-01-2015 | AK | AU/CSC |
| 03 | REVISED AS PER CONSULTANTS COMMENTS | 15-07-2015 | AK | AU/CSC |
| 04 | REVISED AS PER CONSULTANTS COMMENTS | 17-11-2015 | AK | AU/CSC |
| 05 | REVISED AS SHOWN | 08-02-2016 | AK | AU/CSC |
| 06 | REVISED AS SHOWN | 17-11-2015 | AK | AU/CSC |

REVISION DETAILS

| NO | DESCRIPTION | DATE | DRWN | CHKD |
|----|-------------------------------------|------------|------|--------|
| 01 | ISSUED FOR APPROVAL | 10-07-2014 | AK | AU/CSC |
| 02 | REVISED AS PER BULLETIN-134 | 25-01-2015 | AK | AU/CSC |
| 03 | REVISED AS PER CONSULTANTS COMMENTS | 15-07-2015 | AK | AU/CSC |
| 04 | REVISED AS PER CONSULTANTS COMMENTS | 17-11-2015 | AK | AU/CSC |
| 05 | REVISED AS SHOWN | 08-02-2016 | AK | AU/CSC |
| 06 | REVISED AS SHOWN | 17-11-2015 | AK | AU/CSC |

CONTRACTOR'S VERIFICATION STAMP
 TCA JOINT VENTURE CERTIFY THAT THE SUBMITTAL HAS BEEN REVIEWED, CHECKED, COORDINATED AND APPROVED FOR COMPLIANCE WITH THE CONTRACT DOCUMENTS.
 CONTRACTOR'S PROJECT MANAGER: A. HAYDAR
 PRINT NAME DATE

OWNER NAME
 ADAC Planning & Development
 شركة أبوظبي للتخطيط والتطوير العمراني
 Abu Dhabi Urban Planning Council

CONSTRUCTION MANAGER
 AECOM

CONSULTANT
 KPF

SUB-CONSULTANT
 ARUP

MAIN CONTRACTOR
 TAV Construction Arabtec




SUB-CONTRACTOR
 POJER TRANSMISSION GULF 中國建築及物業有限公司
 CHINA STATE CONSTRUCTION GROUP CO. LTD

PROJECT NAME
 ABU DHABI INTERNATIONAL AIRPORT
 MIDFIELD TERMINAL BUILDING

DRAWING TITLE
 CHILLED WATER PIPE LAYOUT
 CHW PUMPROOM
 L0.0 PART PLAN SECTOR 5.33C

DRAWING NUMBER: 401-EF-M-07-L-5.00-M-SD-005

| REV. NO | DATE | SCALE | DRWN | CHECKD | DR. NO. |
|----------------|------------|----------|------|--------|---------|
| AUH.06.10.0401 | 10-07-2014 | 1:100@A1 | RLJK | HUAK | 1 OF 1 |



LEGEND & SYMBOLS

| ITEMS | DESCRIPTION |
|-------|--------------------------------------|
| CHWS | CHILLED WATER SUPPLY WITH INSULATION |
| CHWR | CHILLED WATER RETURN WITH INSULATION |
| CHW | CHILLED WATER SUPPLY |
| CHWR | CHILLED WATER RETURN |
| BCU | BLOWER COOL UNIT |
| VP | VALVE PACKAGE |
| BOS | BOTTOM OF SLEEVE |
| COP | CENTER OF PIPE |
| F/A | FROM ABOVE |
| F/B | FROM BELOW |
| T/A | TO ABOVE |
| T/B | TO BELOW |
| FLL | FINISH FLOOR LEVEL |
| TP | TEST POINT |
| DC | DRAIN COCK |
| FC | FLEXIBLE CONNECTOR |
| T | THERMOMETER |
| PG | PRESSURE GAUGE |
| BM | BALANCE METER |
| STR | STRAINER |
| AV | AIR VENT |
| IV | ISOLATION VALVE |
| PICV | PRESSURE INDEPENDENT CONTROL VALVE |
| NRV | NON RETURN VALVE |
| NO | NORMALLY OPEN |
| NC | NORMALLY CLOSE |
| FM | FLOW METER |
| BTU | BRITISH THERMAL UNIT |
| OR | ORICE PLATE |

NOTES:

8. FOR STANDARD PIPE SUPPORT DETAILS REFER 401-EF-M-08-0-1.00-M-SD-006
9. THE VERTICAL PIPE WILL BE WITH CONCRETE RIGIDIZER.
10. FOR STEEL SUPPORT DETAIL REFER TO THE FOLLOWING SHOP DWG NOS
 1. CEILING SUPPORT REFER TO 401-EF-M-08-L-0.00-M-SD-215 TO 229
 2. FLOOR SUPPORT DMS WITHOUT SPRING REFER TO 401-EF-M-08-L-0.00-M-SD-230 TO 236
 3. FLOOR SUPPORT DMS WITH SPRING REFER TO 401-EF-M-08-L-0.00-M-SD-245 TO 286
11. FOR CONDENSATE DRAINAGE LAYOUT REFER TO DWG NO: 401-EF-M-07-L-5.00-M-SD-008
12. FOR ANY DETAIL REFER TO DWG NO 401-EF-M-07-L-5.00-M-SD-009
13. FOR SCHEDULE OF BLOWER COOL UNITS REFER DWG NO 401-EF-M-07-L-5.00-M-SD-018
14. FOR STEEL SADDLE DETAIL REFER TO DWG 401-EF-M-08-L-0.00-M-SD-236
15. FOR SADDLE DETAIL REFER DWG NO.401-EF-M-08-L-0.00-M-SD-306
16. FOR DRAIN VALVE REFER TO DWG 401-EF-M-08-L-5.00-M-SD-379
17. FOR TYPICAL BCU VALVE PACKAGE INSTALLATION DETAIL REFER TO DRAWING NO. 401-EF-M-08-L-5.00-M-SD-117
18. AREA AFFECTED BY BREITING PACK NO.31 FINAL SUBMISSION IS SUBJECT TO RECEIPT OF NEW BULLETIN INCORPORATING THE APPROVED BREITING PACK SHEET/CHECKS


KEY FOR AHU & BC / FCU TAGGING


| EQUIPMENT IDENTIFIER | AREA IDENTIFIER |
|------------------------|-----------------|
| BC-21 | 07-11-11 |
| UNIQUE SEQUENCE NUMBER | BC TYPE |
| LEVEL | |

ENGINEERS REVIEW STATUS

- CODE 1: No Exception Taken.
- CODE 2: Exception As Noted, Review @ Resubmit For Record.
- CODE 3: Review & Resubmit.
- CODE 4: Rejected.
- CODE 5: Review Not Required.

Reviewed By: B Forbes
 Date: 25/2/2015





CHILLED WATER FLOW
DIAGRAM 1
NTS

NOTES:
1) FLOW METER ONLY, TEMPERATURE PROBES NOT REQUIRED

| REV. | DATE | DESCRIPTION |
|------|----------|-------------------------|
| 04 | 30.11.14 | BULLETIN 134 |
| 03 | 20.07.14 | BULLETIN 98 |
| 02 | 25.06.14 | BULLETIN 90 |
| 01 | 26.10.12 | BULLETIN 03 |
| 00 | 15.07.12 | ISSUED FOR CONSTRUCTION |

SUBMITTAL REFERENCE
ISSUED FOR CONSTRUCTION

CLIENT/OWNER
ADAC ABU DHABI AIRPORTS COMPANY
شركة أبوظبي للمطارات
ABU DHABI AIRPORTS COMPANY

DESIGN CONSULTANT
KPF
Kohn Pedersen Fox Associates
Architectural Planning Consultants
212 West 57th Street
New York, NY 10019
Tel: +1 212 850 8000
Fax: +1 212 850 8001
www.kpf.com

SUB-CONSULTANT
ARUP
Ove Arup & Partners International Ltd
4 Park Street Capital Works
Canal Wharf, London
Tel: +44 (0)20 20473277 Fax: +44 (0)20 20472277
www.arup.com

PROJECT
**ABU DHABI INTERNATIONAL AIRPORT
MIDFIELD TERMINAL COMPLEX**

DRAWING TITLE
**MECHANICAL SINGLE LINE DIAGRAM
CHILLED WATER
SHEET 1**

SHEET NUMBER
MTC M 04 TB 0.00 001 04

| | | | |
|-----------------------|------------------|-------------------|-----------------------------------|
| DESIGNED BY LH | CHECKED BY MH | APPROVED BY GC | DATE FROM ISSUED 30.06.2010 |
| SCALE NOT TO SCALE | | | PROJECT No. WBS AUH.06.10.0401 |


NOTES:
REFER TO DETAILS FOR VALVES AND FITTINGS AT EQUIPMENT INCLUDING: PUMPS; AIR SEPARATORS; INCLUDE DEVICES AND APPURTENANCES FOR A COMPLETE SYSTEM INSTALLATION.
REFER TO CONTROLS DRAWINGS FOR OTHER CONTROL DEVICES AND APPURTENANCES.

Site Report



| Details | | | |
|----------------|-------------------------|-----------|-----------------|
| Pump Type: | OMEGA 300-435 BS BGF | Customer: | KSB MIDDLE EAST |
| Serial Number: | Mentioned in the report | Site: | PCEJV |
| Manufacturer: | KSB | KSB Ref: | 11753 |


Coupling Alignment Serial Number 316390



Remarks:

Dial gauge was mounted on the pump hub
 All dimensions are in mm
 All values within the acceptable limit
 The pump and motor alignment was carried out with the pipe work attached. No free alignment check was carried out as water was present in the pipeline

Coupling Alignment Serial Number 316670



Remarks:

Dial gauge was mounted on the pump hub
 All dimensions are in mm
 All values within the acceptable limit
 The pump and motor alignment was carried out with the pipe work attached. No free alignment check was carried out as water was present in the pipeline

| | | | | | |
|--------------|-------|----------|---------------|------|----------------------------|
| Recorded by: | Jozef | Position | Sr-Technician | Date | 24 th July 2017 |
| Compiled by: | Uriah | Position | QA, QC | Date | 27 th July 2017 |



Document Submittal : DS/0401/4394- 01

Page 1 of 2



AECOM

PROGRAM NAME
MTC - Midfield Terminal Complex

CONTRACT NO.
AUH06 1010401 - MTC - General Contractor

SUBMITTAL TYPE
Document Submittal

DS/0401/4394 - 01

Commissioning Procedure for Hydronic Pumps Secondary Chilled Water System

| | | | |
|------------|-------------------------------|-------------------|-------------|
| From: | TAV - CCC - ATC Joint Venture | Submission Date: | 4 June 2015 |
| To: | AECOM Middle East Limited | Action Required: | Approval |
| Raised By: | Amam Ansari | Date on Document: | 2 June 2015 |

| | | | |
|------------------|---|----------------|----|
| Submittal No: | DS/0401/4394 | Rev: | 01 |
| Submittal Type: | Document Submittal | | |
| Submittal Title: | Commissioning Procedure for Hydronic Pumps Secondary Chilled Water System | | |
| Discipline: | Mechanical | Specification: | |
| Location: | | Floor: | |
| Room Number: | | Sector: | |
| Document No: | COM-0401-PCE-PR-0013 | Document Rev: | 01 |

Document Remark:

Design Consultant (KPF) Comments: N/A

Engineer (AECOM) Comments:

Comments:

Comment 1:
This commissioning procedure to be read in correlation with related specification section 230593, approved material submittal, ITP and other contractor documents.
Test reports should include items mentioned in specification section 230593 , 3.16
Testing and commissioning to be in accordance with manufacturer's recommendation.
Calibration certificate of testing equipment should be readily available at site all the time.
All related installations WIR's to be inspected and approved prior to start testing and commissioning
BMS interface testing and commissioning procedure to be submitted separately.

Reviewed By: Sayed Elabbakh
Review Date: 23 June 2015



Signature: [Handwritten Signature]

ADAC Comments:

Comments:

Page 15 - Section 9:
Is this being completed by the manufacturer/manufacturer's representative?
What procedure is being followed for pump alignment?
Produce separate Commissioning Method Statement for Pump Alignment
Page 18 - Section 14:
Inspection requests to be issued via the Engineer/CMA
Page 49 - Water Balance Report Record Sheet
This is not required

ELECTRONICALLY DISTRIBUTED

Document Submittal : DS/0401/4394- 01

Page 2 of 2

We propose Status 2 approval only subject to issue and approval of a separate Commissioning Method Statement to cover the Pump Alignment Activity detailed in Section 9 (Pre-Requisites) (Page 15 - Comment 1)

Reviewed By:

Barry Leach

Signature:





Electronic Signature



Review Date:




21 June 2015




Status Code:




2 - Exceptions As Noted

| | | | |
|---|--|---------------------------------------|--|
| MIDFIELD TERMINAL AUTHORITY TO PROCEED CERTIFICATE | | ATP CEM-001 |   |
| SYSTEM: <u>CHILLED WATER PIPING</u> | | CMS REF: <u>COM-0401-PCE-PR-0016</u> | |
| AREA: <u>BRANCH - 18/2/3/4 & B19 AS PER ATTACHED DRAWING / SCHEMATICS</u> | | ZONE: <u>CP 10.0, 10.1 & 11.0</u> | |
| TYPE OF TEST: <u>CLEANING AND FLUSHING OF CHW PIPING</u> | | SEQUENTIAL TEST NO: | |
| ATP - <u>12011</u> | This form records the ATP process for the system/element defined | | |

| | | Organisation | Name | Signature | Date |
|-------|--|----------------|------------------|---|----------|
| ATP 1 | Identifies that all of the pre-requisites are met and the system/items are ready to test | Contractor | CARLOS CLEMENTE |  | 28/05/17 |
| | | TCA-JV | A. P. Rajan |  | 4/6/17 |
| | | Core- Emirates | VIDURA BADDEGAMA | V.K. Baddegama | 4/06/17 |

| | | Organisation | Name | Signature | Date |
|-------|---|----------------|-----------------|--|----------|
| ATP 2 | Identifies that pre-commissioning is complete, approval to proceed with power on request and do start up checks | Contractor | CARLOS CLEMENTE |  | 06/07/17 |
| | | TCA-JV | MILTON P |  | 6/7/17 |
| | | Core- Emirates | Paul Robbins |  | 10.07.17 |

| | | Organisation | Name | Signature | Date |
|-------|---|----------------|-----------------|---|----------|
| ATP 3 | Energisation/ start up checks complete, approval to proceed with commissioning activities | Contractor | CARLOS CLEMENTE |  | 18/07/17 |
| | | TCA-JV | MILTON P |  | 18/7/17 |
| | | Core- Emirates | Paul Robbins |  | 18/07/17 |


| | | Organisation | Name | Signature | Date |
|-------|---|----------------|-----------------|---|----------|
| ATP 4 | Identifies that commissioning activities are complete, approval to proceed with CIR | Contractor | CARLOS CLEMENTE |  | 18/07/17 |
| | | TCA-JV | MILTON P |  | 18/7/17 |
| | | Core- Emirates | Paul Robbins |  | 18/07/17 |

Supporting Documentation Required

- WIR Reference Schedule
- Pre commissioning Check Sheets
- Approved Test Sheets

Time of ATP 3 - ONLY main pipe work finished.

- Calibration certificates
- Marked-up Drawings etc
- Other (please specify)

All equipment now cooling coils are in bypass condition.  18/07/17.



ADAC **AECOM** **TAV Construction** **arabtec** **CCC-ARABTEC JOINT VENTURE**

W

INTERNATIONAL AIRPORT PROJECT

WORK INSPECTION REQUEST (WIR)

PROJECT DOC. NO. : FM-CQCP-1093-001-05-ATTACHMENT 05 REV NO : 03 PAGE NO: 1 of 1

Contract No. AUH.06.10.0401 WIR NO 4271-01

DETAILS OF SCHEDULED INSPECTION BY CONTRACTOR'S CONSTRUCTION Section A

TO : ENGINEER **AECOM** DISCIPLINE /SUB: **MECHANICAL/HVAC** WIR NO. **MECH-04271-01**

SPEC./DRWG. REF: **401-EF-M-07-L -5.00-M-SD-005 Rev-04 (Code 2)** INSPECTION SCHEDULED TIME: **30 Jan 16**

LOCATION : **CP-2 Sector 5.33C** LEVEL: **L0.0**

INITIAL INSPECTION FINAL INSPECTION DATE: **28 Jan 16**

ITP NO: **1093-307** SYSTEM: **HVAC EQUIPMENT**

FORM NO: **1093-307** SUB-SYSTEM: **CHW Pump**

ACTIVITY-5 ROOM NO: **553 Pump Station**

| GRID LINES | |
|------------|---------|
| X-AXIS | Y-AXIS |
| ETB-ETC | ET3-ET4 |

MTB-BuCP-00-MEC-CHW-CHW-5.33C-001

DESCRIPTION

Mockup Inspection for Installation of Chilled Water Pump
(PUMP-CS-L0.0-01)

SITE ENGINEER: **JOHN MADDEN** SIGNATURE: *[Signature]*

CONFIRMATION OF CONTRACTOR'S QC INSPECTION Section B

CONFIRMATION OF CO-ORDINATION & COMPLIANCE WITH SPECIFICATION /SHOP DRAWING (S)

TICK BOX YES NO NOTE : IF NO, ANY DEVIATION FROM SPECIFICATION(S),APPROVED DRAWING(S) TO BE RECORDED BELOW.

NON-CONFORMITY AND/OR REFERENCE OF ATTACHED NON-CONFORMANCE REPORT (NCR):

CONTRACTOR QC : **LORD JEFFERSON CEBALLOS / FERDINAND BATAC** DATE: **28 Jan 16** TIME: **1:00 PM**

AECOM Comments complied, pls see attached compliance statement

ENGINEER'S COMMENTS Section C

DISCIPLINE CIVIL ARCH. STRUCTURAL STEEL MEP/ELECT. MEP/MECH. MEP/SPEC.SYST.

Refer to attached comment sheet

[Signature] **30/01/16**

STATUS CODE 2 3 4 5 6

1-No Exception Taken 3-Revise and Resubmit


4-Rejected 5-Review Not Required

6-Issued for Construction

THE ENGINEER'S COMMENTS SHALL NOT RELIEVE THE CONTRACTOR OF ANY OF HIS RESPONSIBILITIES UNDER THE CONTRACT.

ENGINEER NAME : *[Signature]* SIGNATURE: *[Signature]*

DATE : **30/01/16** COPY TO EMPLOYER'S REPRESENTATIVE :




| | | |
|---|---|---|
|  | ABU DHABI INTERNATIONAL AIRPORT PROJECT (MTB) MIDFIELD TERMINAL BUILDING |  |
|---|---|---|

Work Inspection Comments

| | |
|------------------|---|
| WIR NO. | 4271-01 Rev01 |
| Date Inspected | 30/01/16 |
| Code Given | Code 2 |
| Inspection Title | Mock-up inspection for installation of chilled water pump |

| Sr. | Comments |
|-----|---|
| 1 | Gauges are not installed, to be submitted through separate WIR. |
| 2 | Pump and motor to be covered and protected |
| 3 | All comments on attached approved drawing by consultant to be addressed. |
| 4 | It is contractor's responsibility to coordinate with all other trades. |
| 5 | Inspections done based on the attached approved drawings; if any changes to the drawings at a later stage the contractor shall resubmit the WIR for CMA approval. |
| 6 | Subject to testing and commissioning |
| 7 | See attached photos |


 30/01/16